NC/PMC/YD/W3/2018-19/BC3 Date: 12-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.42 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	97.60	90-100
9.5	82.75	70-88
4.75	66.30	53-71
2.36	51.55	42-58
1.18	42.70	34-48
0.600	34.25	26-38
0.300	21.80	18-28
0.150	17.65	12-20
0.075	7.10	4-10

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BS3 Date: 13-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1345**	900
2	Marshall Flow at 60°C, mm.	**3.42**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)
For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BC4 Date: 13-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.44 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	96.55	90-100
9.5	82.30	70-88
4.75	68.70	53-71
2.36	53.65	42-58
1.18	46.70	34-48
0.600	33.60	26-38
0.300	21.90	18-28
0.150	17.85	12-20
0.075	8.20	4-10

KIRAN. R
M.E, (Civil-Engg)
For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BS4 Date: 14-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.
{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1325	900
2	Marshall Flow at 60°C, mm.	3.05	2.0 - 4.0

KIRAN. R
M.E, (Civil-E...)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BC5 Date: 15-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.42 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	93.50	90-100
9.5	84.15	70-88
4.75	68.50	53-71
2.36	46.75	42-58
1.18	39.80	34-48
0.600	37.55	26-38
0.300	23.60	18-28
0.150	16.95	12-20
0.075	7.85	4-10

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BS5 Date: 16-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.
{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1382	900
2	Marshall Flow at 60°C, mm.	2.95	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BC6 Date: 17-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :
(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.
{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division }

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.43 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	97.45	90-100
9.5	83.60	70-88
4.75	60.55	53-71
2.36	54.65	42-58
1.18	40.95	34-48
0.600	32.85	26-38
0.300	23.60	18-28
0.150	17.75	12-20
0.075	6.95	4-10

KIRAN. R
M.E. (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BS6

Date: 19-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.
{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1353	900
2	Marshall Flow at 60°C, mm.	3.28	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231,
080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BC7 Date: 19-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample
{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no 03 of Yelahanka New town sub division }

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.42 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	97.60	90-100
9.5	81.35	70-88
4.75	60.55	53-71
2.36	44.90	42-58
1.18	39.60	34-48
0.600	32.70	26-38
0.300	23.65	18-28
0.150	17.45	12-20
0.075	7.50	4-10

KIRAN
M.E, (Civil-En...

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BC8 Date: 20-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.42 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	95.10	90-100
9.5	81.70	70-88
4.75	66.55	53-71
2.36	47.75	42-58
1.18	40.10	34-48
0.600	35.30	26-38
0.300	21.90	18-28
0.150	17.65	12-20
0.075	7.55	4-10

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BS8

Date: 22-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1374	900
2	Marshall Flow at 60°C, mm.	3.46	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BS7 Date: 20-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor* : M/s SMLP Asphalts.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1389	900
2	Marshall Flow at 60°C, mm.	3.58	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BC9 Date: 22-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.43 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	94.30	90-100
9.5	80.75	70-88
4.75	67.65	53-71
2.36	53.10	42-58
1.18	42.55	34-48
0.600	30.60	26-38
0.300	21.45	18-28
0.150	18.70	12-20
0.075	7.65	4-10

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BS9 Date: 23-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample
{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1315	900
2	Marshall Flow at 60°C, mm.	3.39	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BC10 Date: 23-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.

{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.41 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	97.85	90-100
9.5	84.45	70-88
4.75	62.60	53-71
2.36	45.35	42-58
1.18	39.55	34-48
0.600	32.65	26-38
0.300	26.80	18-28
0.150	17.65	12-20
0.075	6.80	4-10

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NC/PMC/YD/W3/2018-19/BS10 Date: 24-11-2018

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.
{Project*: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in ward no. 03 of Yelahanka New town sub division.}

Ref.: Material testing/PMC/18-19,

Report Required for: Assistant Executive Engineer,
Yelahanka New town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s SMLP Asphalts.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1365	900
2	Marshall Flow at 60°C, mm.	3.52	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com